

## FY 2015 – 3<sup>rd</sup> Quarter Energy Report

TTUHSC buildings consumed 54 kBtu/sf in the 3<sup>rd</sup> Quarter, which is expected to meet our institutional goal of keeping energy utilization index (EUI) value in the range of 226 and 250 kBtu/sf/yr. Water consumption intensity for the 3<sup>rd</sup> quarter is 4.3 Gal/sf, which is within the limits of SECO (State Energy Conservation Office) water conservation guidelines.

Utility	FY15 Actual	FY14 Actual	Change
Electricity	15.78	16.52	-4.51%
Natural Gas	7.10	6.94	2.36%
Steam	14.69	16.65	-11.75%
Chilled Water	16.40	18.39	-10.80%
Total	53.97	58.50	-7.73%





- 1. In 3<sup>rd</sup> Quarter FY 2015, Cooling Degree Days (CDD) decreased by 43%, and Heating Degree Days (HDD) decreased by 11%, as compared to 3<sup>rd</sup> Quarter FY 2014.
- 2. Semi-Annual Energy Report was prepared and submitted to SECO.
- 3. Preliminary Utility Budget Forecast for FY 2016 was prepared and submitted for approval.
- 4. We have engaged Tradition Energy to negotiate gas contract in Amarillo, Permian Basin and Abilene areas.
- 5. We have reviewed design documents of new School of Public Health building in Abilene for energy compliance.
- 6. We have installed (4) 350W LED fixtures with occupancy sensors to replace existing parking lot pole lights (400W HPS). The lights dim to 50% during unoccupied period at night.
- 7. We have conducted energy assessment of two leased buildings in Abilene. These buildings are in the plan to be procured by HSC.
- 8. One air handling unit is being replaced on the 4<sup>th</sup> floor of Lubbock HSC building. Construction is expected to be completed by end of July' 2015.
- 9. (36) 175W exterior soffit building lights are being replaced by 34W LED light fixtures. The illumination level from these new fixtures meet IESNA and energy standards.
- 10. We have plan to replace (13) wall packs exterior of two buildings in Odessa by LED fixtures. Material is on order.
- 11. Lighting retrofit to use F28 & F25 T8 lamps, and occupancy sensors for automatic lighting control, are being implemented through maintenance, new construction and renovation projects.
- 12. New energy efficient LED lights are being tested for performance and reliability since FY2010. As of date, the failure rate is 4.6%, and no significant depreciation in illumination.
- 13. Upgrade pneumatic control systems to direct digital control systems. This is being done as and when funding is available.
- 14. We continue to review and update the 'Resource Efficiency Plan' (REP), which identifies a comprehensive list of projects and measures for the campus energy conservation. Projects are being prioritized and implemented based on acceptable payback period, and availability of funding.
- 15. We have participated in the first Building Energy Code Conference organized by Department of Energy.

ليم ام



PHYSICAL PLANT | 3601 4<sup>th</sup> Street STOP 9422 | Lubbock, Texas 79430-9422 | 806.743.2952 An EEO/Affirmative Action Institution